

## **AGARTALA MUNICIPAL COUNCIL**

### **P W DIVISION – I**

#### **Ward No. 1**

#### **Previous Allocation:**

<b>Sl. No.</b>	<b>Description</b>	<b>Scheme</b>	<b>Estimated Cost</b>	<b>Financial progress</b>	<b>Physical progress</b>
01	Imp. of road from Nut mandir upto Ramani shing and Gali Rd. Gouranga Sarkar at Barjala, Manipuri Bast. F. 81/SD-II/AMC/07	15.00 lakhs allocation	Rs. 2,05,656/-	complete d	Work completed
02	Imp. of road from Barjala Airport road towards east upto the H/O Sahid Lal Bin, F.158/SD-II/AMC/07	-do-	Rs. 80,381/-	-Do-	-Do-
03	Imp. of gali road from Bairagi tilla road upto ----- and gali Rd. of Sri Mantu D/Nath at Barjala, F. 82/SD-II/AMC/07	-do-	Rs. 61,788/-	-Do-	-Do-
04	Const. of retaining wall and pucca drain near the house Jiban Banik at Barjala, F. 168/SD-II/AMC/07	-do-	<b>Rs. 1,64,650/-</b>	-Do-	-Do-
		Total =	<b>Rs.5,12,472/-</b>		

#### **New Allocation:**

<b>Sl.No</b>	<b>Description</b>	<b>Scheme</b>	<b>Estimated Cost</b>	<b>Financial progress</b>	<b>Physical progress</b>
01	Repairing of Box Culvert at Madhya Bhubanban (near pond) Barjala, F. 335/SD-II/AMC/08-09	5.00 lakhs allocation	Rs. 53,200/-	Nil	Work in progress
02		-do-	Rs. 1,55,300/-	complete d	Work in progress
03	Imp. of road at Abalamban towards west upto the H/O Sri Prabir Sah at Barjala	-do-	Rs. 2,76,900/-	complete d`	Work in progress
04	Imp. of road near the H/O Nepal Thakur at Barjala, Bairagi Tilla	-do-	Rs. 14,426/-	Nil	Work in progress
	Allocation Rs.5.00 lakhs during the year 2009-10		<b>Rs. 4,99,826/-</b>		
1	Improvement of road from Vet eye hospital extension road upto the	<b>(Gen.Dev. work)</b>	<b>Rs.4,59,800/-</b>	Nil	Work in progress

	house of Shri Ramendra Baishya at Baishya para,w-1.				
2.	Addl.sanctioned for the work of "Imp.of road at Abalambar towards west upto the house of Shri Prabir saha at Barjala,W-1	<b>-Do-</b>	<b>Rs.20,910/-</b>	Completed	Completed
		<b>Total=</b>	<b>Rs.4,80,710/-</b>		
	<b>SJSRY ALLOCATION Rs.3.5 lakhs</b>	<b>SJSRY</b>			
1.	Improvement of road from the house of Shri Sujit Debnath upto the house of Anil Sarkar at Madhya Bhubanban paul para, W-1.		<b>Rs.87,900/-</b>	Nil.	Work in progress
2.	Repair of brick soling road from the house of Bhajan Bhowmik and near the house of Shri Sudhangshu Bhowmik at back side of Barjala School road , w-1F.88/SD-II/AMC/2009	<b>-DO-</b>	<b>Rs.89,000/-</b>	Nil	Work in progress
3.	Const. of box culvert near Madhya Bhubanban pump house road at Madhya Bhubanban,w-1	<b>-Do-</b>	<b>Rs,1,03,000/-</b>	Nil	Work in progress
4.	Const.of pucca drain in/cl. Cross drain near the house of Amar Deb opposite of Barjala School at Barjala,W-1 F.59/SD-II/AMC/2009	<b>-DO-</b>	<b>Rs.44,800/-</b>	Nil	Work in progress
		<b>Total =</b>	<b>Rs.3,24,700/-</b>		
	<b>Special allocation</b>				
1.	<b>Lifting and boaring of shallow tube well in different places of ward No.1.</b>	<b>Special allocation</b>	<b>RS.72,500/-</b>	Nil	Work in progress
	<b>Anganwadi Centre,ward No.1.</b>	<b>Anganwadi centre</b>	<b>RS.1.75 lakhs</b>	---	Work in progress

### Ward No. 2

#### Previous Allocation:

SI.No	Description	Scheme	Estimated Cost	Financial progress	Physical progress
01	Imp. of Rd. from Bimal D/Barma towards north west upto Sri Janjit Chowhan via Patha Chakraborty at	15.00 lakhs allocation	Rs. 1,15,530/-	completed	Completed

	----- F. 59/SD-II/AMC/07				
02	Conts. Of drain and road from the H/O Sri santosh Malla to H/O Pravan Tamanj near Nepali Mandir F. 365/SD-II/aMC/08	-do-	Rs. 66,950/-	Do-	Completed
03	Imp. of Rd. from the H/O Chira Ranjan Bardhan towards near upto Dey Industries near B.C.D.I	-do-	Rs. 53,861/-	-Do-	Completed
04	Const. of pucca drain cum Rd. form Amiya Biswas to Rupan Saha at Lichubagan, F.100/SD-II/AMC/07	-do-	Rs. 1,69,300/-	Nil	progress
05	Imp. of Rd. of Gali Rd. from Assam Rifle Rd. at basti Abhoynagar near Assam Rifle boudary wall, F.130/SD-II/AMC/07	-do-	Rs. 1,44,800/-	Work in progress	Work in progress
06	Imp. of gali Rd. cum drain near Sankar Roy Angawadi School at Gowala Basti, F. 30/SD-II/AMC/07	-do-	Rs. 45,900/-	Nil	Work in progress
			<b>Rs. 5,96,341/-</b>		

**New Allocation:**

SI.No	Description	Scheme	Estimated Cost	Financial progress	Physical progress
01	Imp. of road from the H/O Sri Krishna Das towards west upto main road of Madhyabhubanban School at Madhyabhuban ban	5.00 lakhs allocation	Rs. 1,07,900/-	Nil	Work in progress
02	Imp. of road from Madhya Bhubanban school towards west upto the H/O Sri Monoranjan Roy at Madhya bhubanban	-do-	Rs. 73,577/-	Nil	Work in progress
03	Imp. of road starting from Bhubanban main Rd. towards south near the H/O Sri Sita Pal upto the H/O Sri Subal ghosh at west Bhubanban	-do-	Rs. 67,567/-	Nil	Work in progress
04	Imp. of road starting from the H/O Ratish Acharjee upto Sri Binoy Acharjee at west Bhu Banban	-do-	Rs. 37,737/-	Nil	Work in progress
05	Mtc. of school building by champakampa Jarja cilling and champakampa partition including painting at Maitri Bharati Devi School	-do-	Rs. 53,771/-	Nil	Work in progress
			<b>Rs.</b>		

			<b>3,40,552/-</b>		
--	--	--	-------------------	--	--

### New Allocation:

SI.No	Description	Scheme	Estimated Cost	Financial progress	Physical progress
01	Improvement of road from Chandinamure Mathbari towards west upto the house of Smt,Anjana Deb at Chandinamura	(General Development works)	Rs.3,87,200/-	Nil	Work in progress

### Allocation of under SJSRY FUND

SI.No	Description	Scheme	Estimated Cost	Financial progress	Physical progress
01	Const.of pucca drain from the house of Sambhu Deb towards south upto the Chandinamura Masjid ,Ward No.2	SJSRY	RS.3.33,200/-	Nil	Work in progress
	ANGANWADI CENTRE, w-2				
1	Bholananda Pally ICDS Centre near the house of Niranjan Chakraborty at Gurkhabasti.	Anganwadi Centre	RS.3.00 lakhs	Nil	Work in progress
2	Madhya Bhubanban School para ICDS Centre near the house of Dharma raj Roy	-Do-	Rs. 3.00 lakhs	Nil	Work in progress
3	West Bhubanban south para near the house of Bhajan Kapali	-Do	Rs.3.00 lakhs	Nil	Work in progress

### Ward No. 8

### Previous Allocation:

SI.No	Description	Scheme	Estimated Cost	Financial progress	Physical progress
01	Imp. of Rd. from Tapan Shil via Maran Das up to Dulal Das at Radhanagar east basti near Artabal RCC Bridge, F. 139/SD-II/AMC/07	10.00 allocation	Rs. 68,300/-	Nil	Work in progress
02	Const. of pucca drain and renovation of brick soling road H/O. Sri Syamal	-do-	Rs. 2,13,800/-	Nil	Work in progress

	Modak via Manimoy Roy at Radhanagar, F. 136/SD-II/AMC/07				
03	Const. of pucca drain cum road from Badal Chakraborty to Sri Pupak Shil/ Imp. of Gali Rd. for Vivekananda and towards east upto H/O Subash Bhattacharjee at F. 189/SD-II/AMC/07	-do-	Rs. 78,100/-	Work complete d	Completed
04	Renovation of Rd for earth filling and brick soling from Sachindra Das upto Sri Sadhana Choudhury at Bhati Abhoynagar, F. 15/SD-II/AMC/05	-Do-	Rs. 74,788/-	Nil	completed
05	Const. of pucca drain starting from back side of the H/O. Smt. Sadhana Choudhury upto Balawari School at Bhati Abhoynagar, F. 122/SD-II/AMC/05	-Do-	Rs. 1,35,296/-	Nil	Work in progress
06	Const. of pucca drain back side of community latrine near the H/O Parimal Hrish Das, F.137/SD-II/07	-D0-	Rs. 48,768/-	Work complete d	Complete
	<b>Total</b>		<b>Rs. 6,19,052/-</b>		
01	Excavation of pond and protuction pond by palasiding at H/ colony. F. 260/SD-II/05	SJSRY	Rs. 1,57,800/-	Work complete d	
02	Const. of boundary wall at Bhati Abhoynagar kabarkhala, F. 141/SD-II/AMC/07	BADP	Rs. 5,12,230/-	Nil	Completed
03	Const. of open shed at Bhati Abhoynagar Kabarkhala F. 77/SD-II/AMC/07 (BADA)	-do-	Rs. 4,09,137/-	Nil	Work in progress

### New Allocation:

SI.No	Description	Scheme	Estimated Cost	Financial progress	Physical progress
01	Installation and maintenance of shallow tube well	3.0 lakh allocation	Rs. 24,200/-	Work complete d	Completed
02	Const. of pucca drain from the H/O Sri Shipra Deb via H/O Sri Ratan Pal upto H/O Sri Khayer Mia at Bitterban	-do-	Rs. 2,05,600/-	Nil	Work order under process
03	Patch Repairing and carpeting wall new park and Imp. of Gali Rd. near the H/O Manik Das	-do-	Rs. 64,258/-	Nil	Work order under process
			<b>Rs. 2,94,05</b>		

**General Allocation:**

SI.No	Description	Scheme	Estimated Cost	Financial progress	Physical progress
1.	Const.of drain from the house of Tapan Chakraborty upto Airport road near Jharna Medical at Bhati Abhoynagar Vivekananda road	General allocation	Rs.3,36,600/-	Nil	Work order under process
	SJSRY ALLOCATION				
1	Const.of pucca drain from the house of Smt,Arati Dey to the hose of Santi Dey at Radhanagar,	SJSRY	Rs.79,000/-	Nil	Work order under process
	SLUM ALLOCATION Rs.2.5 lakhs				
1	Const.of pucca drain from the house of Namita Sutradhar at cantonment road at Behari basti	SLUM	Rs. 88,600/-	Nil	Work order under process
2	Installation of shallow tube well in different places of ward No.,8(10 Nos)	SLUM	Rs.51,207/-	Nil	
	ANGANWADI CENTRE				
1.	Bhati Abhoynagar (Biterban Madhya para)	Anganwadi centre	Rs.3.00 lakhs	Nil	Work order under process
2	Bhati Abhoynagar(Nutan pally)	-Do-	Rs.3.00 lakhs	Nil	Work order under process
3.	Bhati Abhoynagar(Hrishi para)	-Do-	Rs.3.00 lakhs	Nil	Work order under process
4.	Bhati Abhoynagar(Hrishi pally)	-Do-	Rs.3.00 lakhs	Nil	Work order under process
5.	Mulla para S.E.C.	-Do-	Rs.3.00 lakhs	Nil	Work order under process
6.	Bhati Abhoynagar DAs para.	-Do-	Rs.3.00 lakhs	Nil	

**New Allocation**

SI.No	Description	Scheme	Estimated Cost	Financial progress	Physical progress
.					

01	Anganwadi centre ward No. 8	Anganwadi Centre	Rs. 1.39 lakhs		Work order under process
----	-----------------------------	------------------	----------------	--	--------------------------

## Ward No. 15

### Previous Allocation:

Sl.No.	Description	Scheme	Estimated Cost	Financial progress	Physical progress
01	Const. of metalling and carpeting of road from Dhaleswar road No. 3 (near Volcum Club) to H/O Manik Majumder, F. 349/SD-I/07	-do-	Rs. 52,800/-	I	Work order under process
			<b>Rs.</b> 52,800/-		

### New Allocation

Sl.No.	Description	Scheme	Estimated Cost	Financial progress	Physical progress
01	Repair of road & drain from Balai Saha upto B.S.F. Bari at North Banamalipur at W-15, F. 43/SD-II/AMC/09		Rs. 1,11,000/-	Nil	Work order in progress
02	Repair of road and drain of gali road of Amar Deep D/Barma at North Banamalipur near young's corners club, W-15, F. 41/SD-II/AMC/09		Rs. 43,900/-	Nil	Work order in progress
03	Repair of pucca drain cum Rd. from the house of Satyajit D/Barma upto Mohan D/Barma at North Banamalipur, W-15		Rs. 1,06,300/-	Nil	Work order in progress
	<b>Total</b>		<b>Rs.</b> 2,61,200/-		

**New allocation:**

SI.No	Description	Scheme	Estimated Cost	Financial progress	Physical progress
01	Const. of pucca drain & road near the house of Bhola Thakur Bariat North Banalipur W-15, F. 40/SD-II/AMC/09		Rs. 1,02,300/-	Nil	Work order in progress
02	Repair of pucca drain from the house of Pradip Ropy upto Narendra D/Barma at North Banamalipur, W-15, F.50/SD-II/AMC/09		Rs. 54,700/-	Nil	Work order in progress
03	Mtc. Of pucca drain including cross drain with slab near Bidhu Saha Pinto Saha & M/S Bikash saha shop upto house of Ranjit Saha at B.K. Road W-15, F. 49/SD-II/AMC/09		Rs. 32,300/-	Nil	Work order in progress
04	Upgradation of brick soling road form the house of Dilip Sen up to the road of Sangahi Club opp. To Indranagar Cremmession ground, W-15, F. 48/SD-II/AMC/09		Rs. 54,800/-	Nil	Work order in progress
05	Const. of RCC slab near the gali road Smt. Priyabala & others at Noarth Banamalipur W-15, F. 47/SD-II/AMC/09		Rs. 39,000/-	Nil	Work order in progress
	<b>Total</b>		<b>Rs. 2,83,100/-</b>		

**New allocation:**

SI.No	Description	Scheme	Estimated Cost	Financial progress	Physical progress
01	Renovation of pucca drain cum Rd. starting from the house of Tinku D/Barma via Amal D/Barma upto the house of Ranu D/Barma at Nabin Thakur Lane, back site of Girls bodhjung school, W-15	Slum (Special)	Rs. 59,600/-	Work complete d	completed

**SJSRY Allocation:**

SI.No	Description	Scheme	Estimated Cost	Financial progress	Physical progress
01	Repair of pucca drain near the house	SJSRY	Rs. 62,000/-	Nil	Work order

	of Narayan Ch. Deb opp. To Harijan Colony, F. 51/SD-II/AMC/09				in progress
02	Balance work of matelic carpeting Dhaleswari Rd.-3. near Valcan Club,W-15, F. 95/SD-II/AMC/09	-Do-	Rs. 58,300/-	Nil	Work order in progress
03	Const. of pucca drain from the house of Sanjoy D/Barma upto the house of Debashis Bhattacharjee, W-15, F. 94/SD-II/AMC/09	-Do-	Rs. 69,500/-	Nil	Work order in progress
		<b>Tot al=</b>	<b>Rs.1,89,800/ -</b>		

**New allocation:**

Sl.No	Description	Scheme	Estimated Cost	Financial progress	Physical progress
01	Town Indrangar Harijan Colony	Anganwadi	Rs. 3,00,000/-	Nil	Work order in progress

**Ward No.-.9**

**Allocation.-SUEP**

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
01.	Construction of road started from north side of foot-bridge upto H/O. Satyendra Das via Sankar Sarkar, Shil para, F.110/SD-I/08	SUEP	Rs.1,79,400/-		Work in progress
02.	Imp.of road by spur work & earth filling from H/O.Jagabandhu Halder to H/O.Bakul Chakraborty at Ranjitnagar, Ph-I. File No.79/SD-I/2008.	-DO-	Rs.16,200/-		Completed
03.	Const. of pucca drain and brick soling road starting from the house of Sri Bidhan Roy via Asmat Ali upto 90 mtr. Land at Rampur west (phase-I), F. 115/SD-I/08	-DO-	Rs. 1,03,600/-		Work in progress
			Rs. 2,99,200/-		

**Allocation –**

**General:**-----

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
01	Const. of Pucca drain & Slab culvert at Ranjit Nagar Gangail road near H/O Sanjib Chanda to Bishnu Deb. Under W-9	General	Rs. 1,01,400/-		Work in progress

**Allocation:**

01	Imp. of drain & brick soling road including Spur work at Ranjit Nagar started from The Sangyog Club to H/O Paresh Deb. Under W-9	SLUM	Rs. 2,47,500/-		Work in progress
----	--	------	----------------	--	------------------

**Allocation:**

01	Maintenance of drain from near H/O Santosh Bhattacharjee towards Shib Mandir at Gangail. Under W-9	SJSRY	Rs. 11,000/-		Work in progress
02	Const. & Mtc. of pucca drain from near H/O Nayan Chakraborty to Priyabrata Chakraborty via H/O Dipak Das upto East side of Sishu Mahal School. Under W-9	SJSRY	Rs. 1,54,000/-		Work in progress
03	Const. of pucca drain & brick soling road starting from H/O Sri Bidhan Roy via Asmat Ali upto 90 meter length at Ram Pur west .W-9 (Phase II) F.116/SD-I/2008	SJSRY	Rs. 45,800/-		Work in progress
			Total Rs.210800/-		

**Ward No.10**

**Allocation:**

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
01.	Renovation of pucca drain & flat brick soling started from the H/O.Monimoy Roy upto the H/O.Swapan Bhattacharjee.File No.82/SD-I/2008.	SUEP	Rs.1,00,000/-		Completed
02.	Renovation of drain & flat brick soling started from the H/O.Jhumur Bardhan upto H/O.Dibbendu Baidya ,Bouth No.6. F.83/SD-I/2008.	-DO-	Rs.1,12,600/-		Completed
03.	Const.of pucca drain started from east side corner of Barabari Tank upto H/O.Santi Chanda.File No.84/SD-I/2008.	-DO-	Rs.2,33,000/-		Completed
04.	Construction of pucca drain started from back side of Mihir Gope	-DO-	Rs.45,600/-		Completed

	Near Rabidas para, Phase-II F.128/SD-I/2008				
	<b>Total</b>		<b>Rs.4,91,200/-</b>		

**Allocation:**

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
01	Const. of soling road & drain from H/O Gabinda Das to H/O Makhan Das via H/O Kartik Saha (SJSRY) F.51/SD-I/2009	SJSRY	Rs. 1,43,700/-		Work in progress
02	Const. of soling road & drain from the H/O Tapan Das to H/O Jiban Das	SJSRY	Rs. 84,800/-		Work in progress
		<b>Total</b>	<b>Rs.228500/-</b>		

**Allocation:**

01	Const. of soling road & drain from the H/O Sukumar Debnath to H/O Krishna Dhan Sarkar via Ramsundar nagar Baluwadi School (General) F.50/SD-I/2009	General	Rs. 3,65,000/-		Work in progress
----	--	---------	----------------	--	------------------

**Allocation:**

01	Const. of saling road & culvert from the H/O Upendra Das to H/O Jayanti Biswas F.55/SD-I/2009	SLUM	Rs. 2,30,600/-		Work in progress
02	Const. of RCC slab 30 nos. at different places under Ward No. 10	SLUM	Rs. 15,000/-		Work in progress
			Total Rs.245600/-		

**Ward No.11**

**Allocation:**

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
1	Mtc.of drain started from embankment road upto the H/O. Himangshu Sarkar at Deben Datta gali road, F. 105/SD-I/2008	SUEP	Rs. 85,000/-		completed
2	Imp. Of road soling started from Madhya Joynagar opp. Lane of road No.4 upto H/O. Nimu Chanda. F. 106/SD-I/2008.	-DO-	Rs.24,000/-		Work in progress
3	Imp. Of drain & flat brick soling started from Kanu Bardhan upto H/O. Sankar Das at Joynagar lane No.7. F.107/SD-I/2008	-DO-	Rs.98,300/-		completed
4	Renovation of pucca drain started Joynagar road No.1 and Joynagar road No.7. F. 108/SD-I/2008	-DO-	Rs.38,300/-		completed
5	Construction of drain & soling started from H.G.B. road upto H/O. Jarna Das at Joynagar 2/1 lane. F.109/SD-	-DO-	Rs.52,700/-		completed

I/2008				
			<b>Rs. 2,98,300/-</b>	

**Allocation:**

01	Impt. Of road and const. of drain from the house of Pran Gopal Das of road No 8 to road No. 9 Joynagar.	GENERAL	Rs.90,000/-		Work in progress
02	Const. of Brick soling road from Minati Dey, house to Kalyani Das house (near satir Batt)	GENERAL	Rs. 71,900/-		Work in progress
03	Construction of drain & Mtc. of road from Mahabir Club to community latrine Indira colony.Phase-II	GENERAL	Rs.1,27,000/-		Work in progress
			<b>Total Rs.288900/-</b>		

**Allocation:**

01	Construction of drain & Mtc. of road from Mahabir Club to community latrine Indira colony.Phase-I	SLUM	Rs.2,00,000/-		Work in progress
----	---	------	---------------	--	------------------

**Allocation:**

01	Mtc. of road with soling from A.K. road (Joyram Saw-Mill) to the bridge of Sankar Math mission	SJSRY	Rs.1,83,200/-		Work in progress
02	Const. of brick soling road from the house of Parimal Barman to Ashit Chakraborty of Piyari Babu Bagan under Word 11 AMC	SJSRY	Rs. 21,200/-		Work in progress
		<b>Total</b>	<b>Rs.204400/-</b>		

**M.P.LAD:**

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
01.	Const.of Community Hall at Yuba Samaj ,Joynagar,AMC, File No.21/SD-I/2008.	MPLAD	Rs.7,83,585/-		Work in progress

**B.E.U.P :**

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
01.	Const.of pucca drain & Mtc.of road in an around of Joynagar Netaji Lane located at the last end of Joynagar middle road leading from the Statue of Rajib Gandhi towards left side of Netaji lane(near the	BUEP	Rs.38,700/-		completed

	H/O.Lt.Jiten Deb). Ph-I,File N0.76/SD-I/2008.				
02.	Const.of pucca drain & Mtc.of road in an around of Joynagar Netaji Lane located at the last end of Joynagar middle road leading from the Statue of Rajib Gandhi towards left side of Netaji lane(near the H/O.Lt.Jiten Deb). Ph-II,File N0.145/SD-I/2008.	-DO-	Rs.1,58,000/-	-Do-	Work in progress
			<b>Rs. 1,96,700/-</b>		

### Ward No.12.

#### Allocation:

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
01.	Construction of pucca drain on the western bank of pond at Ramnagar road No.8. F. 100/SD-I/2008.	SUEP	Rs.84,300/-		Completed
02	Improvement of road by brick soling near H/O.of Mr. Bimal Roy choudhury at Ker Choumohani beside Ashulal Godwan. F.101/SD-I/2008.	-DO-	Rs.27,800/-		Work in progress
03.	Mtc. of pucca drain from near Tarun Sangha towards H/O. Subrata Datta Chodhary (Gadu) at Ramnagar road No.3 F.150/SD-I/2008	-DO-	Rs.41,900/-		Completed
04.	Improvement of road by brick soling beside the H/O. Indu Bhusan Roy upto Ramnagar road No.8 F.3/SD-I/2009.	-DO-	Rs.61,900/-		Work in progress
05.	Construction of brick soling road at 1 <sup>st</sup> crossing towards east in the lane of Biswa Bina in between Ramnagar road No.2 & 3 F.151/SD-I/2008	-DO-	Rs.44,200/-		Work in progress
06.	Improvement of road by Mtc. of Bamboo foot bridge spur work & RCC. Slab at Anath Bandhu lane beside the H/O. Kajal Bhwomik at Gol Chakkar, F.149/SD-I/2008.	-DO-	Rs.26,200/-		Completed
07.	Improvement of road by flat brick soling from Ramnagar -2 main road upto H/O. Chitta Acharjee, F.132/SD-I/2008	-DO-	Rs,19,000/-		Work in progress
			<b>Rs. 3,05,300/-</b>		

**Allocation:**

01	Const of drain & brick soling Earth fulling of the by lane beside the H/O Sri Shyamal Bhattacharjee road no 5 to ward upto the H/O Sri Khagen Das M.P. Ram Nagar road no 6 (General Fund)	General	Rs.1,65,600/-		Work in progress
02	Const of pucca drain & road soling beside The H/O Dr. Shyamal Sarkar Ram Nagar road no 5/6 (3 <sup>rd</sup> crossing) near Ram Nagar Post Office (General Fund)	-do-	Rs.79,200/-		Work in progress
		<b>Total</b>	<b>Rs.244800/-</b>		

**Allocation:**

03	Mtc. of pucca drain and road soling beside the northern side of H/O Sri Alik Majumder Ram Nagar 4/5 towards the western side of Smt. Sova Bhattacharjee. (SJSRY)	SJSRY	Rs.81,100/-		Work in progress
04	Const. of pucca drain & brick soling road from the 1 <sup>st</sup> crossing towards western side between Ram Nagar road no 6&7 under W-12.	-do-	Rs.1,05,500/-		Work in progress
			Total Rs.186600/-		

**Allocation:**

01	Cycle stand at Ram nagar H. S. School.Ram nagar Rd 4	BEUP	Rs. 2,00,000/-		Work in progress
----	--	------	----------------	--	------------------

**Ward No.13.****Allocation:**

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
01.	Imp.of gali road by brick soling from the H/O. Pankaj Choudhury to H/O.Animesh Debbarma opp. To Bir Chandra Sishu Vidya Mandir. File No.92/SD-I/2008.	SUEP	Rs.10,650/-		Work in progress
02.	Const.& mtc.of road & drain from Chatra Sangha pond upto west side main road. File No.93/SD-I/2008.	-DO-	Rs.47,400/-		Work in progress

03.	Mtc.of road & drain from the H/O. Monoranjan Debbarma upto south side towards main road at Bijoy Kr. Choumohani. F.94/SD-I/2008.	-DO-	Rs.85,400/-		completed
04	Mtc. of pucca drain at Pragati Road from Shop of Joy Ram food house up to house of Chandan Acharjee via Deep Ice Feactory, F.98/SD-I/AMC/08	-DO-	Rs. 87,000/-		completed
05	Const. of RCC slab over the drain of gali road opp. To Satsanga Ashram started from shop of Lattu D/Barma up to OTOBI FURNITURE, F.62/SD-I/AMC/08	-DO-	Rs. 19,000/-		Work in progress
06	Const.of drain at south side of H/O. Mr.Joydeb Choudhury at Ker Choumohani. File No.97/SD-I/2008.	-DO-	Rs.79,750/-		Work in progress
	<b>Total</b>		<b>Rs.3,29,200/-</b>		

### Allocation:

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
01	Const. of Pucca drain at Old Kalibari lane from near H/O Ratan Sengupta to Ujjal Das under W-13	General	Rs. 20,200/-		Work in progress
02	Impt. Of gali road by the side of Access Trader (West side of Deep Ice Factory) by spreading and laying of Rubbish / Debris etc. at Durga Chowmohani W-13	-do-	Rs. 17,500/-		completed
			Total Rs.37700/-		

### Ward No.14

### Allocation:

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
01.	Const. of drain & brick soling road from the house of bisu Debbarma to the house Chandra Shekar Mura Sing F. 30/SD-I/09	SUEP	Rs.60,000/-		Work in progress
02	Renovation of drain from the main road of Chatra Sangha to the house of Sankar Deb, F.20/SD-I/2009	-DO-	Rs.41,000/-		Work in progress
03	Renovation of drain & road from the main road of Jagannath Bari to the house of Uma Sankar Bhattacharjee, F.25/SD-I/2009	-DO-	Rs.66,500/-		Work in progress
04.	Const. of drain & brick soling road from the H/O. Chabi Debbarma to H/O. Dhananjoy DebBarma F.26/SD-I/2009.	-Do-	Rs.65,300/-		Work in progress

05	Const. of road by metalling and carpetiog from the H/O Subodh Sen upto H/O Narayan Ghosh. (ph-I)	-Do-	Rs. 70,500/-		Work in progress
		<b>Total</b>	<b>Rs.238000/-</b>		

**Allocation:**

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
01	Const. of road by metalling and carpeting from the H/O Subodh Sen upto H/O Narayan Ghosh under W-14 /Phase-II	General	Rs.3,00,000/-		Work in progress

**Ward No.20**

**Allocation:**

Sl. No	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
01.	Imp. of flat brick soling started from the house of Subrata Dey up to the house of Blkash Dey at College tilla. F. 137/SD-I/AMC/08	SUEP	Rs. 39,800/-		Work in progress
02.	Const. of pucca drian started form the H/O. Jutir pul upto the Biru Barman, F.138/SD-I/2008	-DO-	Rs.67,600/-		Work in progress
03.	Mtc. of flat brick soling started from Madhu Modhak upto H/O. Babul Bhattacharjee near Netaji Sishu Sikha Scshool, F.136/SD-I/2008.	-DO-	Rs.16,100/-		Work in progress
04.	Construction of retaining wall started from the H/O. Anil Deb Roy at Gandhi School road. F.135/SD-I/2008	-DO-	Rs.24,800/-		completed
05.	Improvement of road soling near Ashit Roy Goli road at Adharsha Coloney. F.134/SD-I/2008	-DO-	Rs.43,900/-		completed
06	Const. of road and drain in front H/O B.B Acharjee at Town Pratap Garh F. 29/SD-I/09	-do-	Rs. 84,000/-		Work in progress
		<b>Total</b>	<b>Rs.276200/-</b>		

**Allocation:**

01	Mtc. of road and drain of Manindra Karmakar Goli road at Town Pratap garh .	General	Rs. 1,60,400/-		
02	Const. of retaining wall near H/O Subhash Debnath at Jagahari Mura	General	Rs. 62,900/-		Work in progress

03	Const. of drain in front H/O Swapan Saha at Birubarman Para.	General	Rs.75,800/-		Work in progress
		<b>Total</b>	<b>Rs.299100/-</b>		

**Allocation:**

01	Const. of road and drain at North side of H/O Sudhir Daruga at Town Pratap Garh .	SJSRY	Rs. 54200/-		Work in progress
----	---	-------	-------------	--	------------------

**Ward No.21**

**Allocation:**

Sl. No	Name of work & file No	Scheme	Estimated cost	Financial progress	Physical progress
01.	Improvement of road & drain at west & south side of Khosh Bagan Kali bari road, pond F.2/SD-I/2009	SUEP	Rs.1,46,000/-		Work in progress
02.	Construction of road & Mtc. of drain at chakradhar puls goli road at Khosh bagan , F.1/SD-I/2009	-DO-	Rs.48,600/-		Work in progress
03.	Imp. Of road & drain started from the H/O. Parimal Sen to H/O. Dabal Deb at Prabhu bari, Banamalipur & drain in front of H/O. Dr.Sailesh Barttcharjee ,F. 143/SD-I/2008.	-DO-	Rs.72,700/-		Work in progress
04.	Imp. Of drain at Shri Krishana Palli started from the H/O. Sunil Pul up to H/O. Gouanga pul F. 144/SD-I/2008.	-DO-	Rs.8,350/-		Work in progress
05	Const. of RCC slab & maintenance of drain at Amio Sagar Par & chitta Ranjan Road in front of Phani Das, F. 17/SD-I/AMC/09	-DO-	Rs. 9,550/-		Work in progress
			<b>Rs. 2,85,200/-</b>		

**Allocation:**

02	Const. of drain at west side of howkers corner Road	General	Rs. 1,52,700/-		Work in progress
03	Imp. of road & drain & const. of slab in front of H/O Binoy Bhusan Chanda & Dr. Debabrats Roy of Master Para	-do-	Rs. 48,400/-		Work in progress
		<b>Total</b>	<b>Rs. 201100/-</b>		

**Allocation:**

Sl. No	Name of work & file No	Scheme	Estimated cost	Financial progress	Physical progress
01	Mtc. of road & drain at Ramthakur Lane, Master Para under Ward No. 21 (SJSRY)	SJSRY	Rs. 1,38,200/-		Work in progress

**BUEP :**

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
01.	Construction of drain at Eastern part of Master para main road started from near Ratan Das house to near Dabashi Mujumder house. F.99/SD-I/2008 W-21	BEUP	Rs.75,000/-		Work in progress

**Ward No. 22**

**Allocation:**

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
1	Const.of R.C.C.Culvert in the western side of Rupasi Hall. File No.71/SD-I/2008.	SUEP	Rs.38,700/-		
2	Const.of pucca drain & flat brick soling started from the H/O.Badal Das upto the H/O. Ratna Rani Das at Sukanta Palli. File No.52/SD-I/2008.	-DO-	Rs.57,800/-	Rs 55,991/-	Completed
3	Repairing of drain at the back side of Central water Commission near the H/O.Partha Paul at Forest Range Office.File No.64/SD-I/2008.	-DO-	Rs.8,800/-	Rs 8229/-	Completed
4	Imp.of road around Paul para Pukur (Pond).File No.66/SD-I/2008.	-DO-	Rs.59,400/-		Work in progress
5	lpm. Of the Sub-lane in front of the resident of Dr.A.K.Roy at Badurtala. F.No.65/SD-I/2008.	-DO-	Rs.18,500/-		Work in progress
6	Re- const of drain & R.C.C. slab over the gali road Nath para Mantribari road extension. F.No.68/SD-I/2008	-DO-	Rs.87,200/-		Work in progress
7	Const. of steps by earth filling at the western side of Gita Bhavan F.No.72/SD-I/2008	-DO-	Rs.26,800/-		Work in progress
			<b>Rs. 2,97,400/-</b>		

**Allocation:**

Sl. No.	Name of work & file No	Scheme	Estimatedcost	Financial progress	Physical progress
01	Renovation of flat brick soling & RCC slab started from Ex-Chief Minister goli road to Suman Ghosh. Under W-	General	Rs.44400/-		Work in progress

	22 F.39/SD-I/2009				
02	Const. of drain from the H/O Haripada Chakraborty up to Manash Medical at Gangail road under W-22 F.49/SD-I/2009	-do-	Rs.22200/-		Work in progress
03	Renovation of Pucca drain & flat brick soling started from Swapna Datta up to the H/O Makhan Roy at Melarmath Quarter under W-22 F.40/SD-I/2009	-do-	Rs.39200/-		Work in progress
04	Const. of drain & brick soling road from H/O Jugangsu Saha up to Nazrul Chhatrabas under W-22 F.48/SD-I/2009.	-do-	Rs.45700/-		Work in progress
05	Const. of drain & brick soling road started from the H/O Ranjit Paul upto the H/O Monoranjan Majumdar under W-22 F. 56/SD-I/2009.	-do-	Rs. 49,500/-		Work in progress
06	Mtc. of pucca drain near Joyram Guest House at Office lane under W-22 F.43/SD-I/2009.	-do-	Rs.53,200/-		Work in progress
07	Renovation of Pucca drain & flat brick soling started from the H/O Surabi Bhattacharjee at Hospital lane under W-22 F.44/SD-I/2009	-do-	Rs.32,700/-		Work in progress
			<b>Rs.2,86,900/-</b>		

### Allocation:

Sl. No.	Name of work & file No.	Scheme	Estimated cost	Financial progress	Physical progress
01	Const. of road & drain in front of H/O Paresh Sutradhar upto H/O Naresh Sutradhar. (SJSRY)	SJSRY	Rs. 65600/-		Work in progress
02	Const. of road & drain from H/O Riday Chakraborty up to H/O Shibani Chakraborty. (SJSRY)	-do-	Rs. 115500/-		Work in progress
		<b>Total</b>	<b>Rs.181100/-</b>		