

AGARTALA MUNICIPAL COUNCIL

P W DIVISION – II

Ward No. - 5

New Allocation:

Sl.No.	Description of work / project	Scheme	Estimated cost	Financial progress	Physical progress
01	Imp. Of road by palasiding and brick soling starting from the H/O Harakrishna Shil utp to the house of Nani Malakar at Indranagar kalitilla under ward No.5, F. 397/SD-II/AMC/08	Ward allocation 5.00 + 5.00 laksh = 10.00 lakhs	Rs. 48,400/-	Nil	Work in progress
02	Imp. Of road by brick soling starting form Baluari School upto the H/O sashi Rudra Paul at South Nandanagar, under Ward No. 5, F. 398/SD-II/AMC/08	-do-	Rs. 68,200/-	-do-	Work in progress
03	Imp. Of road by brick soling starting from the H/O paresh Rudra Paul upto the H/O Suresh Rudra Paul at South Nandannagar, under Ward No. 5, F. 399/SD-II/AMC/08	-do-	Rs. 24,200/-	-do-	Work in progress
04	Imp. Of road by brick soling starting from the H/O Pijush Debnath upto the H/O Nitai Raha at Noania mura under Ward No. 5, F. 400/SD-II/AMC/08	-do-	Rs. 96,300/-	-do-	Work completed
05	Const. of a bamboo foot bridge over Debtachara at east Ichamoa under Ward No. 5, F. 401/SD-II/AMC/08	-do-	Rs. 10,700/-		Work completed
06	Const. of bamboo foot bridge near the H/O Nikhil Baishnab at west Ichamoa under Ward No. 5, F. 359/SD-II/AMC/08	-do-	Rs. 11,900/-		Work completed
07	Installation at 5 nos new shallow tube well in different place under Ward No. 5, F. 50/SD-II/AMC/07	-do-	Rs. 22,500/-	Nil	Work completed
08	Imp. Of road by brick soling starting from the H/O. Gobinda Debnath upto the H/O Abhiram Debnath at Noania mura under Ward No.5, F. 404/SD-II/AMC/08	-do-	Rs. 82,800/-	-do-	Work completed
09	Imp. Of road by brick soling starting from the H/O Dulal Miah upto the H/O Unush Mia at	-do-	Rs. 64,800/-	-do-	Work in progress

	South Nandannagar under Ward No. 5, F. 17/SD-II/AMC/09				
10	Imp. of road by brick soling starting from H/O Dhirendra Debnath up to the H/O Dipak Chanda at Chandrapur, W-5, F. 30/SD-II/AMC/09	-do-	Rs. 50,700/-	-do-	Work in progress
11	Instillation of 4 nos. shallow tubewells indifferent places under W-5. F. 39/SD-II/AMC/09	-do-	Rs. 22,900/-	Nil	Work in progress
12	Imp. of gali road by palasiding, earth filing, brick soling starting from opp. Site of the house of Haradhan Debnath upto Devta Chara & const. of 2 nos. culvert at East Ichamuah under W-5, F. 68/SD-II/AMC/09	Ward allocation 5.00 + 5.00 laksh = 10.00 lakhs	Rs. 87,900/-	Nil	Work in progress
13	Const. of 1 chulla, Vedi and drain at East Ichamuah cremation ground under W-5, F. 86/SD-II/AMC/09	-do-	Rs. 79,500/-	Nil	Work in progress
	Total		Rs. 6,70,800/-		

Previous allocation:

Sl.No.	Description of work / project	Scheme	Estimated cost	Financial progress	Physical progress
01	Const. of pipe culvert near the H/O Adhir Sarkar at Indranagar near bridge No. 2, Over katakhal, W-5, F. 196/SD-II/AMC/07	Ward allocation 15.00 lakhs	Rs. 89,200/-	Nil	Work in progress
02	Const. of pucca drain starting from the H/O Kalikinkar Mukherjee upto the H/O Shyamal Paul at Indranagar Madhyapara, W-5, F. 119/SD-II/AMC/07	-do-	Rs. 1,19,200/-	-do-	Work in progress
03	Imp. of road by palasiding earth filling and brick soling starting from the H/O Nepal Bhowmik upto the H/O Akkas Ali, Saban ali Tilla, Noagoan, W-5, F. 128/SD-II/AMC/07	-do-	Rs. 46,700/-	-do-	Work in progress
	Total		Rs. 2,55,100/-		
01	Const. of boundary wall at Indranagar Kabar Khala W-5, F. 30/SD-II/06	BADP	Rs. 3,26,900/-		Work in progress
02	Const. of boundary wall at Indranagar Kabarkhala (east side of the main road) W-5, F. 142/SD-II/AMC/07	-do-	Rs. 2,24,500/-	Nil	Work in progress
03	Const. of boundary wall at Indranagar Kabar	-do-	Rs. 2,62,200/-	-do-	Work in

	Khala (west side of the main road),W-5, F. 319/SD-II/AMC/07,Gr.-I				progress
04	Const. of boundary wall at Indranagar Kabar Khala (west side of the main road),W-5, F. 320/SD-II/AMC/07, Gr.-II	-do-	Rs. 2,05,900/-	Nil	Work in progress
	Total		Rs. 10,19,500/-		

New Allocation:

Sl.No.	Description of work / project	Scheme	Estimated cost	Financial progress	Physical progress
01	Imp. of gali road by palasiding, earth filling & brick soling starting from the house of Thakur Chand Debbarma up to main road near Chandrapur High School under W-5. F. 35/SD-II/AMC/09	SJSRY Rs. 3.50 lakhs	Rs. 1,28,600/-	Nil	Work in progress
02	Imp. of gali road by palasiding, earth filling & brick soling starting from the house of Haradhan Karmakar upto main road at Chandrapur under W-5, F. 36/SD-II/AMC/09	-do-	Rs. 70,300/-	Nil	Work in progress
03	Const. of pucca drain & Imp. of road by brick soling starting from the house of Kajal Deb at Indranagar near Indranagar High School under W-5, F. 38/SD-II/AMC/09	-do-	Rs. 91,600/-	Nil	Work in progress
04	Imp. of gali road by palasiding & brick soling near the house of Chandan Paul & in front of the house of Gopal Paul at East Ichamuah under W-5, F. 67/SD-II/AMC/09	-do-	Rs. 38,400/-	Nil	Work in progress
05	Imp. of gali road by brick soling starting from the house of Gouranga Paul up to the house of Lal Mohan Paul at East Ichamuah under W-5, F. 66/SD-II/AMC/09	-do-	Rs. 32,100/-	Nil	Work in progress
	Total		Rs. 3,61,000/-		

New Allocation:

Sl.No.	Description of work / project	Scheme	Estimated cost	Financial progress	Physical progress
01	Imp. Of road by palasiding earth filling and brick soling starting from the H/O Ranabir Lodh upto the H/O Sridam Dey at Lodhpara SDO Choumohani, Nandannagar under Ward No. 4, F. 388/SD-II/AMC/08	Ward allocation 5.00 + 5.00 = 10.00 lakhs	Rs. 1,25,800/-	Nil	Work in progress
02	Const. of pucca drain at Dutta Tilla 79 Tilla under ward No. 4, F. 405/SD-II/AMC/08	-do-	Rs. 2,41,100/-	-do-	Work in progress
03	Const. of pucca drain at Bhallukia tilla, Harijan Basti under Ward no. 4, F. 382/SD-II/AMC/08	-do-	Rs. 4,21,700/-	-do-	Work in progress
04	Installation of 25 nos. overflow at Nandannagar Sarkar para under W-4, F. 52/SD-II/AMC/09	-do-	Rs. 82,300/-	Nil	Work in progress
05	Const. of latrine & Urinal point at Noagoan bazaar under W-4, F. 70/SD-II/AMC/09	-do-	Rs. 99,100/-	Nil	Work in progress
06	Installation of 10 nos. shallow tubewells & repairing of 2 nos. shallow tubewells in different places under W-4, F. 72/SD-II/AMC/09	-do-	Rs. 61,500/-	Nil	Work in progress
07	Imp. of road by brick soling starting from the house of Rakhal Das up to the house of Raidhan Sarkar & one part of brick soling starting from the house of Mahesh Sarkar up to the house of Mamata Das at Indranagar Nutan Pally, (Hatat colony) under W-4, F. 44/SD-II/AMC/09	-do-	Rs. 76,700/-		Work completed
	Total		Rs. 11,08,200/-		

Previous Allocation:

Sl.No.	Description of work / project	Scheme	Estimated cost	Financial progress	Physical progress
01	Imp. Of road by brick soling starting from the H/O Lt. Shyama Debnath upto the H/O Sunil Das at SDO Chowmuhani, Debnath Para W-4, F. 200/SD-II/AMC/07	Ward allocation 15.00 lakhs	Rs. 1,51,900/-		Work completed
02	Imp. Of road by brick soling starting from the H/O Pranesh Bhwomik upto the H/O Gopal	-do-	Rs. 58,200/-	Nil	Work in progress

	Debnath at East Chandmari W-4, F. 111/SD-II/AMC/07				
	Total		Rs. 2,10,100/-		

Slum Allocation:

Sl.No.	Description of work / project	Scheme	Estimated cost	Financial progress	Physical progress
01	Const. of a pucca dran and maintenance of brick soling starting from the H/O Namita Das upto main road at west Chanmari near Rubber Board under W-4, F. 64/SD-II/AMC/09	SLUM Rs. 2.50 lakhs	Rs. 1,91,300/-	Nil	Work in progress
02	Imp. of road by brick soling starting from the H/O Sona Chand Das upto the H/O Jagadish Das at west Chandmari near Chandmari School under W-4, F. 632/SD-II/AMC/09	-do-	Rs. 60,800/-	Nil	Work in progress
	Total		Rs. 2,52,100/-		

SJSRY Allocation:-

Sl.No.	Description of work / project	Scheme	Estimated cost	Financial progress	Physical progress
01	Const. of pucca drain starting from the house of Nandan Dasgupta up to the house of Gita Das at West Chanmari near Chand Mari School under W-4, F. 65/SD-II/AMC/09	SJSRY Rs. 2.50 lakhs	Rs. 1,12,500/-	Nil	Work in progress

Ward No. 7

New Allocation:-

Sl.No.	Description of work / project	Scheme	Estimated cost	Financial progress	Physical progress
01	Installation of 3 nos. new shallow tube well and repairing of INO shallow tube well in different places under ward No.7, F. 402/SD-II/AMC/08	Ward allocation 3.00 + 3.00 = 6.00 lakhs	Rs. 16,900/-		Work completed

02	Imp. Of road by palasiding and earth filling at east side of veterinary Hospital at Ujan Abhoynagar under W-7, F. 03/SD-II/AMC/09	-do-	Rs. 35,900/-	Nil	Work in progress
03	Const. of pucca ghattla for the pond of puthiva Debata Bari at Ujan Abhoynagar, W-7, F. 96/SD-II/AMC/07	-do-	Rs. 1,41,000/-		Work completed
04	Imp. Of road by brick soling from the house of Dewanbari upto the house of Harekrishna Bhowmik at Abhoynagar W-7, F. 151/SD-II/AMC/07	-do-	Rs. 47,000/-	Nil	Work completed
05	Imp. Of gali road by brick soling near the house of Dulal Dham at Ujan Abhoynagar W-7, F.156/SD-II/AMC/07	-do-	Rs. 20,400/-		Work completed
06	Painting of Gandhi Park at Circuit House under ward No. 07, F. 01/SD-II/AMC/09	-do-	Rs.23,800/-		Work completed
07	Const. of a pucca drain and laying of PVC pipe line for disposal of waste water adjacent to Ujan Ahoynagar J.B. School under W-7, F. 13/SD-II/AMC/09	-do-	Rs. 64,300/-	Nil	Work completed
08	Const. of RCC slab near the house of Ranjit Singha at Ujan Abhoynagar near Hindi School under W-7, F. 109/SD-II/AMC/09	-do-	Rs. 1,02,200/-	Ni	Work in progress
09	Mtc. Of drain starting from the house of Sital Sarkar up to the house of Rasaraj Paul at West site of S.D. Barman Bridge at Ujan Abhoynagar under W-7, F. 110/SD-II/AMC/09	-do-	Rs. 53,700/-	Nil	Work in progress
	Total		Rs. 5,05,200/-		
01	Const. of pucca drain and Imp. Of gali road from the H/O Manoranjan Paul at Sibn Choudhury, F.336/SD-II/AMC/08	Destination Dev. scheme at Agartala	Rs. 2,21,200/-	--	Work completed
02	Renovation of road by metalling & carpeting starting from near sanitkami Club to the H/O Kilokdar at Ujan Abhoynagar,W-7, F.343/SD-II/AMC/08	-do-	Rs. 1,54,500/-	---	Work completed
	Total		Rs. 3,75,700/-		

Ward No. - 3

New Allocation:

Sl.No.	Description of work / project	Scheme	Estimated cost	Financial progress	Physical progress
01	Mtc. Of brick soling road and renovation of pucca drain starting from the H/O Sajal Debnath upto the H/O Jogesh Debnath at Jagatpur under W-3, F. 15/SD-II/AMC/09	Ward allocation 3.00 + 3.00 = 6.00 lakhs	Rs. 78,700/-	Nil	Work in progress
02	Renovation of pucca drain at North side of the H/O K.K. Das at Shyamali Bazar Goala basti, under W-3, F.16/SD-II/AMC/09	-do-	Rs. 24,500/-	Nil	Work in progress
03	Imp. Of gali road from the H/O. Bishnu Paul to the H/O Pinu Ukil at 79 tilla under W-3, F. 174/SD-II/AMC/07	-do-	Rs. 1,03,300/-	Nil	Work in progress
04	Installation of 3 nos. shallow tube wells and repairing 3 nos. shallow tube well indifferent places W-3, F. 27/SD-II/AMC/09	-do-	Rs. 16,900/-	Nil	Work completed
05	Const. of retaining wall at Kumari Tilla under W-3, F. 111/SD-II/AMC/09	-do-	Rs. 62,300/-		Work completed
06	Renovation of drain & gali road starting from the house of Ashotosh Dey upto the house of Barun Dey at Kumari Tilla under W-3, F. 97/SD-II/AMC/09	-do-	Rs. 1,17,900/-	Nil	Work in progress
06	Renovation of pucca drain starting from the house of Bankabehari D/Nath up to the house of Jagat Jyoti Bhattacharjee at Kumari Tilla under W-3, F. 98/SD-II/AMC/09	-do-	Rs. 15,700/-	Nil	Work in progress
07	Renovation of drain and Imp. of road adjacent to the house of Shivram Dey near Basic training College at Kumari Tilla under W-3, F. 96/SD-II/AMC/09	-do-	Rs. 1,56,500/-	Nil	Work in progress
	Total		Rs. 5,75,800/-		

Ward No. - 4-5- 6

New Allocation:

Sl.No.	Description of work / project	Scheme	Estimated cost	Financial progress	Physical progress
01	Bhalukiya Harijan Basti, W-4,	Anganwadi Centre	Rs. 1,75,000/-	Nil	Work in progress
02	East Chanmari Chouhani Basti, W-4	-do-	-do-	-do-	Scrutiny
03	Ashram Para Naruttam Paul's at Echamuah, W-5	-do-	-do-	-do-	Scrutiny
04	Chandrapur near the house Dipak Chandra,W-5	-do-	-do-		Completed
05	Indranagar near Kabarkhala, W-6	-do-	-do-	-do-	Work in progress

VAMBAY:

Sl.No.	Description of work / project	Scheme	Estimated cost	Financial progress	Physical progress
01	8 nos. of Vambay houses at Marak Para Sukanta Colony W-4	Vambay	Rs. 8x45,000/- = Rs. 3,60,000/-		Work in progress

Ward No.-6

Previous allocation:

Sl. No.	Description of work	Scheme	Estimated cost	Financial progress	Physical Progress
01	Imp. of road by palasiding & earth filling starting from the house of Narayan Biswas upto the house of Jatindra Dhar at south Indranagar, F. 206/SD-II/07	Ward allocation 15.00 lakhs	Rs. 33,500/-	Nil	Work in progress
02.	Imp. of road by brick soling starting from the H/O. Sankar Pual up to H/O. Harekrishna Debnath at ChandrapurF.204/SD-II/2007	-Do-	Rs.75,200/-	Nil	Completed
03.	Const. of pucca drain Imp. of road by brick	-Do-	Rs.1,69,000/-	-Do-	Work in

	soling starting from the H/O. Paritosh Debnath up to embakement and lpm. Of road by brick soling starting form Nityanada Debnath up to H/O. Ashish Debnath at Chandrapur F.209/SD-II/2007				progress
4.	Imp.of road by brick soling starting from Chandrapur embankment upto H/O.Dilip Debnath at Chandrapur. F.208/SD-II/2007	-Do	Rs.10,100/-	-Do-	Work in progress
5.	Improvement of road by brick soling starting from the embankment upto the H/O.Narayan Debnath via Raju Debnath at Chandrapur.F.207/SD-II/2007	-Do-	Rs.38,000/-	-Do-	Work in progress
06.	Imp. of road by Palasiding and earth filling starting from the H/O. Narayan Bhowmik up to the H/O. of Raichand Sarkar at south Indranagar F.205/SD-II/2007.	-Do-	Rs.19,100/-	-Do-	Work in progress
7.	Imp. of road by brick soling starting from the H/O. Kanu Miah up to H/O. Barik Miah at south Indranagar. F.187/SD-II/2007	-Do-	Rs.1,03,400/-	-Do-	Work in progress
08.	Imp. of road by brick soling starting from the H/O. Chandan Deb Roy up to the H/O. Subashish Bhattacharjee at Indranagar. F.182/SD-II/2007.	-Do-	Rs.24,100/-	-Do-	Work in progress
9.	Imp. of road by brick soling starting from H/O. Sunil Sarkar up to the H/O. Apu Das at Chandrapur F. 191/SD-II/07	-Do-	Rs.20,500/-		Work in progress
10.	Earth filling on the Chandrapur J.B School ground at Chandrapur , F.192/SD-II/2007	-Do-	Rs.47,600/-	-Do-	Work in progress
11.	Mtc. Of road by Palasiding and brick soling starting from the H/O. Dilip Laskar at Jagatpur , F.193/SD-II/2007	-Do-	Rs.25,600/-	-Do-	Work in progress
12.	Const. of pucca drain starting from the H/O. Debabrata Roy up to the culvert via H/O. Gourpada Saha at Jagarpur. F.181/SD-II/2007	-Do-	Rs.92,500/-	-Do-	Work in progress

Previous allocation:

Sl. No.	Description of work	Scheme	Estimated cost	Financial progress	Physical Progress
13.	Const. of pucca drain and Imp. of gali road by brick soling starting from the H/O. Santosh Datta up to the H/O. Pradip Debnath at Jagatpur, F.184/SD-II/2007	-Do-	Rs.1,44,300/-	-Do-	Work in progress
14.	Imp. of road by palasiding earth filling and brick soling starting from the H/O. Chandan Biwas up to H/O. Bikesh Mallik at south Indranagar. F. 190/SD-II/2007.	-Do-	Rs.51,500/-		Work in progress
15.	Imp. of road by brick soling starting from the H/O. Dilip Laskar up to the H/O. Rammohan Banik at Jagatpur, F.186/SD-II/2007	-Do-	Rs.25,900/-	-Do-	Work in progress
16	Const. of pucca drain starting from the H/O. Pramod Das upto the H/O. Haripada Debnath at Jagatpur. F.185/SD-II/AMC/2007	-Do-	Rs.61,900/-	-Do-	Work in progress
17	Const. of pucca drain and Imp. of road by brick soling starting from the H/O. Bimal Debnath up to the H/O. Manik Chakraborty at Jagatpur, F.179/SD-II/2007.	-Do-	Rs.1,41,500/-	-Do-	Work in progress
18.	Const.of pucca drain starting from the house of Nipendra Bhwomik upto the house of Anjan Chakraborty at Indranagar.F.183/SD-II/AMC/2007	-Do-	Rs.34,000/-	-Do-	Work in progress
	Total		Rs. 11,17,700/-		

New allocation

Sl. No.	Description of work	Scheme	Estimated cost	Financial progress	Physical Progress
01		Ward allocation 5.00 lakhs			Work in progress