

AGARTALA MUNICIPAL COUNCIL

P W DIVISION – III

Ward No. 23

Allocation

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of pucca drain & road by brick soling started from the 1),H/O.Jotirmoy paul upto H/O.Babul D/Nath 2).H/O.Pradip Ghosh to Sukumar Deb at Kalyan Samity W-23 ,Allocation-3.00 F.269/Divn-III/AMC/2008-09.	U.D.	Rs.47,500/ -+Rs.3,650/- =Rs51050/-		Completed
2	Const.of pucca drain & road by brick soling & pelasiding started from the 1),H/O.Sridhan D/Nath upto Subash Bhowmik 2).H/O.Prabhat Roy upto H/O.Sanu Deb W-23 ,Allocation-3.00 Lakhs. F.267/Divn-III/AMC/2008-09.	-do-	Rs.68,500/- Rs.+4,400/ =Rs72,900/-		Completed
3	Const.of road by brick soling & R.C.C. slab petching started from 1),H/O.Bipath Chakraborty Upto Amal Deb 2).H/O.Sima Das Gupta at Bhattapukur, W-23 , Allocation-3.00 lakhs. F.268/Divn-III/AMC/2008-09.	-do-	Rs.38,900/- +Rs.2,300/- =Rs41200/-	Rs.31,392/-	Completed
4	Const.of road protection wall infornt house of Sri Guru Bhajan Bhattacharjee at West pratapgarh, W-23 , Allocation-3.00 lakhs, F.274/ Divn-III /AMC/2008.	-do-	Rs,70,200/- +Rs.4,550/ =Rs74750/--	Rs.67,623/-	Completed
5	Const.of step & road by brick soling started from the 1).H/O.Swapan Bhattacharjee to Ramesh Das 2),H/O.Adhir S/Dhar upto Shambhu Bhusan Deb 3).H/O.Abhijit Paul to pradip Paul atBhattapukur, W-23 ,Allocation-3.00 lakhs. F.266 / Divn-III/AMC/2008.	-do-	Rs.50,600/- +Rs.2,900/- =Rs53500/-		Completed
			Rs.2,86,650/-		
	Allocation-SUEP				
1.	Development of mini park near Jubak Sangha at Bordwali.F.150/Divn-III/AMC/07. W-23	SUEP	Rs.7,80,000/-		

Ward No. 24

Allocation:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of Pucca drain and R.C. Slab starting from Sri Santosh D/Nath at Surjapara, W-24 ,Allocation-5.00 lakhs.F.256/Divn-III/AMC/2008.	U.D.	Rs.76,800/-	Rs. 68,000/-	Completed
2	Const.of Pucca drain & Mtc.of Road by brick soling started from the H/O.Sri Ashoke Choudhury to Sukumar Das at S.D.Mission A.D.Nagar, W-24 ,Allocation-5.00 lakhs.F,260/Divn-III/AMC/08-09.	-do-	Rs.57,700/-	Rs,55,828/-	Completed
3	Const.of R/Wall Starting from the H/O.Sri Chandan Acharjee towards East side at Hairmara,F.261/Divn-III/AMC/2008-09, W-24 -,Allocation-5.00 lakhs.	U.D.	Rs,69,400/-	Rs.60,143/-	Completed
4	Imp.of road at sudhir babu tilla at A.D,Nagar by brick soling started from H/O.sri Harimohan Saha to H/O.Smti Sefali Goswami, W-24 ,F.255/Divn-III/AMC/2008-09,Allocation-5.00 lakhs.	-do-	Rs.74,400/- +Rs.10,200/- =Rs.84,600/-	Rs.81,012/-	Completed
5	Const.of R/Wall and Imp.of road by brick soling started from H/O.Swapan Ghosh at Hospital tilla,A.D.Nagar, W-24 ,Allocation-5.00 lakhs.F.259/Divn-III/AMC/2008-09.	-do-	Rs.67,250/-	Rs,60,185/-	Completed
6	Development of road by brick soling pelasiding & earth filling started from H/O.1),Sri Bibesh Deb to Bikesh Deb at back side of ward office at balurchar 2),H/O.Sri kajal mohan Dey to wards Howrha river at Durga palli 3),Near Balurchar Anganawadi school at Bhattapukur, W-24 ,F,257/Divn-III/AMC/2008-09.Allocation-5.00 lakhs.	-do-	Rs.71,300/-	Rs.64,671/-	Completed
7	Const.of road by brick soling started from the H/O.Sri Priyabani Das at near Nabajiban Das to Gourmohan Das at near Nabajiban Club,W-24,F.258/Divn-III/AMC/2008. W-24 ,Allocation-5.00 lakhs.	-do-	Rs,31,000/- + Rs. 3,500/- =Rs.34,500/-		Work in Progress
8	Const.of road by brick soling & pelasiding by barak bamboo starting from H/O.Nimai Das gupta to	-do-	Rs.60,300/-	Rs.57,788/-	Completed

H/O.Thakur Dhar, W-24 ,Allocation-5.00 lakhs.F,272/Division No-III/AMC/08-09.				
			Rs.5,18,350/-	

Allocation- SJSRY:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Const.of pucca drain starting from H/O.Sri Dilip Roy to Mukul Chakraborty to Ashram Para,W-24,Allocation-3.50 lakhs.(SJSRY)F.319/Divn-III/AMC/2009.	SJSRY	Rs.61,300/-		Work in Progress
2.	Imp.of road by brick soling & Road protection wall starting from H/O.Prafullya Das to Nimai Das gupta at Kalitilla J.B.School,W-24,Allocation-3.50 lakhs, (SJSRY)F.321/Divn-III/AMC/2009.	-do-	Rs.46,700/-		Work in Progress
3.	Const.of road by brick soling & P/Wall starting from(1)H/O.Biswanath Deb Roy to Pijush Kanti Chakraborty at S.D.Mission west (2)H/O.Subash Deb to Millan Debnath at Gunjaria Tilla W-24,Allocation-3.50 lakh.(SJSRY)F.322/Divn-III/AMC/2009.	-do-	Rs.64,000/-		Completed
4.	Const.of pucca drain & road by brick soling & road protection wall starting from H/O.Amal Deb to Nihar Rn. Bhuusan at Surja Para road No-11,W-24,Allocation-3.50 lakhs.(SJSRY)F.320/Divn-III/AMC/2008-09.	-do-	Rs.1,05,200/-	Rs.1,01,863/-	Completed
5	Const. of pucca drain road by brick soling started from swapan Das to Bhiva Debbarma near Pump house at Camperbazar, F. 318/Div-III/AMC/09	-do-	Rs. 75,700/-		Work in Progress

Anganadi Centre:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Anganadi centre at S.D.Mission	Anganadi	Rs.1.75 lakhs	Rs.1.75 lakhs.	Completed
2.	Anganadi centre at Surja Para.	Do	Rs.1.75 lakhs.	Rs1.75 lakhs.	Completed
	SLUM				
	Const. of pucca drain started form house of Rabindra Deb to Manik Banik at Das para Bhattapukur Balurchar. F. 359/Divn-III /AMC/09 (Slum) Allocation		Rs. 2,50,000/-	Nil	Work in Progress

2.50 lakhs , W-24				
-------------------	--	--	--	--

Ward No. 25

Allocation:

Sl.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Mtc.of pucca drain & Mtc of road by brick soling started from the H/O. Santi Chakraborty to Kamal Bhowmik H/O.Sudhindra Roy, W-25, Allocation-5.00 lakhs.F.276/Division No-III/AMC/2008,	U.D.	Rs.58,500/- +Rs.3,900/- =Rs.62,400/-		Work in Progress
2	Const. of protection wall & Imp. of road by brick soling started from the house of Debashree Majumder to house of Bijoy Chakraborty at A.D. Nagar Back side of Shebak Sangha Club, W-25, allocation 5.00 lakhs F. 280/Div-III/AMC/08	-do-	Rs. 1,14,100/- + Rs. 5,900/- =Rs.1,20,000/-		Work in Progress
3	Const.of road protection wall road by brick soling & pitching starting from the house of Anil Sharma at Bagan Bari, W-25 allocation 5.00 lakhs ,F.278/Div-III/AMC/08	-do-	Rs. 44,000/-		Work in Progress
4	Const.of pucca drain starting from the H/O.Santosh Nandi at Ramthakur Para, W-25, Allocation-5.00 lakhs , F.277/Div-III/AMC/08-09	-do-	Rs. 1,61,300/- +Rs.11,000/- =Rs.1,72,300/-		Work in Progress
5	Mtc. of pucca drain and crossing drain starting from the house of Sudhindra Roy at A.D. Nagar, Debbarma Para. W-25, Allocation 5.00 lakhs, F. 275/Div-III/AMC/08-09	-do-	Rs. 24,000/- + Rs. 1,600/- =Rs.25,600/-		Work in Progress
6	Const. of road by brick soling started form the house of Phulan Shil Sharma at Sukanta lane, A.D. Nagar, Rd-No.6, W-25, allocation 5.00 lakhs, F. 279/Div-III/AMC/08-09	-do-	Rs. 33,700/- +Rs.3,400/- =Rs.37,100/-		Work in Progress
7	Mtc. & repairing of A.D. Nagar Park near A.D. Nagar H.S. School W-25, allocation 5.00 laksh, F. 288/Div-III/AMC/08	-do-	Rs. 35,700/-		Work in Progress
8	Const.of pucca drain starting from the H/O.Swapan Deb and A.D.Nagar Rd-09,F.291/Divn-III/AMC/2008.Allocation-5.00 lakhs, W-25	-do-	Rs.80,100/- +Rs.5,600/-		Work in Progress
			Rs.		

Community Structure

Sl.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of Community Hall at Ward No-25,	SJSRY	Rs.	Rs.8.00 lakhs	Work in

	F,32/Divn-III/AMC/2007-08.	Community Structure,	16.00,000/-		Progress
--	-----------------------------------	-----------------------------	-------------	--	----------

Ward No-26

Allocation:

SI No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Mtc.of Angawadi centre Ramthakur Ashram,W-26,F.325/Divn-III/AMC/09.	UD	Rs.2,06,000/-		Work in Progress
2.	Mtc.of Anganawadi centre(Sarojini AWC)of at shyamaplli,W-26,F.326/Divn-III/AMC/09.	UD	Rs.1,63,000/-		Work in Progress
3	Imp.of of brick soling road from Shyamapalli kalibari towards Ramthakur para,W-26,F.329/Divn-III/AMC/09.	UD	Rs.29,000/-		Work in Progress
4.	Const.of pucca drain from H/O.Haridas Ghosh to H/O.Madhu Deb at Panchamukh, W-26 ,F.335/Divn-III/AMC/2009.	UD	Rs.70,000/-		Work in Progress
			RS.5,93,000/-		

Allocation

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Const.of road soling at Banik para,W-26,F.330/Divn-III/AMC/09.	SJSRY	Rs.68,000/-		
2.	Const.of brick soling road from H/O.Harendra Das to H/O.Raju Das at Matri pally,W-26,F.331/Divn-III/AMC/2009.	-D0-	Rs.36,000/-		
3.	Const.of side wall from H/O.Shyamal paul to H/O.samar Saha at Matri pally,W-26,F.332/Divn-III/AMC/09.	-D0-	Rs.77,000/-		
4.	Const.of brick soling road from H/O.Bishnupade saha to H/O.Laxman shil at Marti palli,W-26,F.333/Divn-III/AMC/2009.	-D0-	Rs.34,000/-		
5.	Const.of Water Tank with filter at vidyasagar School.F,328/Divn-III/AMC/09,		Rs.70,000/-		Work in Progress
6.	Const.of Brick soling road from H/O.Bishnupada Saha to H/O.Laxman Shil at Matri Palli. -W-26 ,F.333/Divn-III/AMC/09. (SJSRY)		Rs.34,000/-		Work in Progress
7.	Const.of Water Tank with filter at Ward Office,W-		Rs.55,000/-		Work in

	26,F,327/Divn-III/AMC/09,				Progress
			Rs.3,74,000/-		

BEUP:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Extension of brick soling road H/O.Saibal Datta to H/O.Tapan Deb at A.D.Nagar road No-12 near Charipara Bus stop,W-26,(BEUP)F.334/Divn-III/AMC/09.	BEUP	Rs,44,000/-		Work in Progress

Ward No-27

Allocation :

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Const.of.pucca drain from H/O.Sudhir Nandi to H/O.Santi Police.F.341/Divn-III/AMC/09.	UD	Rs.1,79,000/-		Work in Progress
2.	Const.of Culvert near H/O.Bhulo Goswami,F.340/Divn-III/AMC/09.	-do-	Rs.59,000/-		Work in Progress
3.	Const.of brick soling road from H/O.Narayan Gan Choudhury to H/O.Krishna D/Nath via Govt.Tube well,F.338/Divn-III/AMC/09.	-d0-	Rs.1,27,000/-		Work in Progress
4,	Const.of new Culvert near H/O.Swapan Ghatak beside main road.F.337/Divn-III/AMC/09.	-do-	Rs.1,07,000/-		Work in Progress

Ward No-27

Allocation- SJSRY:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of road soling pucca drain and R/Wall from Goswami Bari to H/O.Pradip Bose.W-27. F.342/Divn-III/AMC/2009.(SJSRY)	SJSRY	Rs.1,81,000/-		Work in Progress
2.	Const.of Brick soling road from pump house to H/O.Dilip Roy at Kanchanpalli, W-27,		Rs.55,000/-		Work in Progress

	(SJSRY)F.339/Divn-III/AMC/2009.				
3.	Const.of brick soling road from H/O.Biswanath roy to H/O.Jagadish Chakraborty,W-27,(SJSRY) F.343/ Divn-III/AMC/09.		Rs.1,08,000/-		Work in Progress

Ward No.28

Allocation:

Sl.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Const.of pucca drain at stadium link road srinagar W-28,F.01/Divn-III/AMC/2007.	Destination of Agartala city	Rs.3.50 lakhs.		43.00 mtr.

Allocation-SJSRY:

Sl.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Const of brick soling road from H/O.Hiralal Ghosh to H/O.Lalmohan Ghosh at sree palli.F.352/Divn-III/AMC/09.	SJSRY	Rs.48,000/-		
2.	Const.of brick soling road from H/O.Hiralal D/Nath to H/O.Jogesh D/Nath at Sri palli,F.351/Divn-III/AMC/09.	-d0-	Rs.51,000/-		
3.	Const.of brick soling road from H/O.Rathindra Bhattacharjee to H/O.Gobinda banik at Sri nagar.F.350/Divn-III/AMC/09.	-do-	Rs.25,000/-		
4.	Const.of brick soling road from Tripura Gramin Bank to Nirmalundu hous at Badharghat,F.349/Divn-III/AMC/09.	-d0-	Rs.34,000/-		

Allocation :

Sl.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Const.of brick soling from H/O.Bhuvan Das to	UD	Rs.1,31,000/-		Work in

	H/O.Ratan shil at Sri palli,F.348/Divn-III/AMC/09.				Progress
--	--	--	--	--	----------

Ward No. 29

BEUP:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of Road soling from H/O.Bupesh Chakraborty to H/O.Dilip Bhowmik at Bapuji para,Bhattapukur.F.254/Divn-III/AMC/2008, W-29(BEUP)	BEUP	Rs.75,000/-		
2	Const.of (Mtc)of road and drain at Bhattapukur Bapuji School from near Rasik Biswas house Bhattapukur. W-29,F,253/Divn-III/AMC/2008, (BEUP)	-do-	Rs.50,000/-	RS.48,951/-	Completed
3	Const.of road & drain at north Badharghat near the H/O.Subrata Das,F.252/Divn-III/AMC/2008. W-29,(BEUP)	-do-	Rs.50,000/-		

MP LAD:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1.	Const.of pucca drain at Bhattapukur near Bapuji Bidhyamandir W-29,F.240/Divn-III/AMC/2008.	MPLAD	Rs.4.00 lakhs.	Rs.4.00 lakhs	Completed

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of pucca drain from the house of Sukla Deb to Mission drain at Sarat Pally W-29.F.316/Divn-III/AMC/09.		Rs.3,05,000/-		

Allocation –SJSRY:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Mtc.of pucca drain & Road soling from H/O.Indrajit Saha to P.H.E.Office. W-29(SJSRY)Allocation-	SJSRY	Rs.76,000/-		Completed

	2.00lakhs F.315/Divn-III/AMC/2009				
	Const.of pucca drain from H/O.Dipip Deb to H/O.Dulal Deb at Subash Pally, W-29,(SJSRY)Allocation-2.00 lakhs,F,314/Divn-III/AMC/2009.	-do-	Rs.27,000/-	Rs.23,169 /-	Completed
	Const.of pucca drain H/O.Prabha Rn,Choudhury to H/O.Krishna Paul at Choudhury Mill, South side. Allocation-3.00 Lakhs ,W-29,F.313/Divn-III/AMC/ 2009.	U.D.	Rs.65,000/-		
	Const. of pucca drain from the house of Nitai Paul to house of Radheshyam Karmakar, W-29 , Allocation 2.00 (SJSRY),F. 311/Div-III/AMC/09	SJSRY	Rs. 84,000		Work in Progress
	WARD NO.29(Allacation-3.00 lakhs)				
	Const.of pucca drain from H/O.Prabha Rn.Choudhury.to H/O.Krishna Paul at Choudhury mill South Side.F.313/Divn-III/AMC/2008.W-29,Allocation-3.00 lakhs.	U.D.	Rs.65,000/-		
	Const. of brick soling road form house of Gopa Bhattacharjee to house of Madhya para North Badharghat, F. 317/Div-III/AMC/09	-Do-	Rs. 44,000/-		
	Const.of brick soling road from H/O.Sambhu Choudhury to H/O.Manuj Roy,Allocation-3.00 lakhs,F.336/Divn-III/AMC/2009. W-29.	-Do-	Rs.58,000/-		
	Chairperson Special Fund.				
	Const. of pucca drain from the house of Sukla Deb to Mission drain at Sarat Pally, W-29 , F. 316/Div-III/AMC/09	Rs. 3,00,600/-	Rs. 3,00,600/-		

Ward No. 30

Allocation:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of pucca drain & R/Wall started from the H/O.(1)Laskar Bari to R.C.C culvert & (2)H/O.Tapan Banik to R.C.C. culvert at west pratapgarh Thakurpalli Under W-30,Allocation-5.00 lakhs.F.225/Divn-III/AMC/2008.	U.D.	Rs,70,500/-	Rs. 65,486/-	Completed
2	Const.of pucca drain started from the H/O.Gouranga Dhar upto Usha Rn. D/nath near Ward Office, W-30 , Allocation-5.00 lakhs.	-do-	Rs.30,800/-		Completed

	F,303/Divn-III/AMC/2008.				
3	Const.of R.C.C.culvert & pucca drain & Imp.of road by brick soling started from the H/O.Sri Brajendra Sukla Baidhya upto south side H/O.Sri Ajit Das. W-30 .Allocation-5.00 lakhs,F.301/Divn-III/AMC/2008.	-do-	Rs.1,71,000/-	Rs,1,63,982/-	Completed
4	Const.of pucca drain starting from the H/O.Maran ch Ghosh upto east side of H/O.Indrajit Acharjee near Ward Office, W-30 Allocation-5.00 lakhs, F.302/Divn-III/AMC/2008.	-do-	Rs.59,900/-		Completed
5.	Const.of Bamboo bridge near the H/O.1)Parimal paul at wast pratapgarh Ghosh para 2).Near the H/O.Sri Narayan Ch,Das & 3).Near the H/O.Sri parimal Sarkar at west pratapgarh,F.353/Divn-III/AMC/09,W-30.	-do-	Rs.15,850/-		Completed
6.	Installation of tube well at diffarnt plces,W-30.F.347/Divn-III/AMC/09.	-do-	Rs.38,350/-		Completed
7.	Const.of Bamboo bridge near the H/O.Sri Parimal Paul at West Pratapgarh. F.353/Divn-III/AMC/2009 . W-30 .	-d0-	Rs.17,500/-		Completed

Allocation- SJSRY:

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Imp.of road by brick soling & earth filling strtd from the H/O.Gobinda Roy near I.C.D.S. to J.B.School at Madhya pratapgarh W-30 , Allocation-3.50 lakhs(SJSRY)F,300/Divn-III/AMC/2008.	SJSRY	Rs,89,100/-		
2	Const.of road protection wall & Imp.of road by brick soling started from East side & back side of pratapgarh High school at pratpgarh W-30 , Allocation-3.50 lakhs(SJSRY)F,297/Divn-III/AMC/2008.	-do-	Rs.1,57,500/-		Completed
3	Imp.of road by brick soling & road protection wall started from the H/O.Sri Gop[al Miah upto the H/O.Amar Kanti Roy at west pratapgarh Masjid road, W-30 ,Allocation-3.50lakhs(SJSRY) F.298/Divn-III/AMC/2008.	-do-	Rs.70,100/-		Completed
4	Imp.of road by brick soling started from the H/O.Sri Narayan Das upto the H/O.Sri Haripad Das at	-do-	Rs.26,500/-		Completed

	Kabiraj tilla W-3 -,Allocation-3.50 lakhs(SJSRY) F,299/Divn-III/AMC/2008.				
				Rs.3,43,200/-	

Ward No. 31

Allocation :

SI.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const.of pucca drain & road by brick soling starting from the H/O.Ratan shil Upto H/O.Sri Amal Acharjee at Jagat Palli, W-31 ,Allocation-5.00 lakhs.F.262/Divn-III/AMC/2008-09.	U.D.	Rs.53,000/- +Rs.4,000/- =Rs.57,000/-		Work in Progress
2	Const of pucca drain & road by brick soling & petching starting from the(1) H/O.Ajoy Biswas near Pratapgarh school (2)H/O.Santosh Basak upto H/O.Shanti Das at Baghatilla(3)H/O.Gopinath Basak upto Bishnab Banik at Bagatilla(4)H/O.Main road sailendra Das Basak Para.F.265/Divn-III/AMC/2008,Allocation-5.00 lakhs.W-31.	-do-	Rs.1,26,500/- +Rs.4,000/- =Rs.1,30,500/-		Work in Progress
3	Const.of road by brick soling & earth filling started from the H/O.Bakul Basak to sankar Dey near counciler house at Bagatilla subashnagar, W-31 ,Allocation-5.00 lakhs.F,271/Division No-III/AMC/2008-09.	-do-	Rs.21,500/- +Rs.1,200 =Rs.22,700/-		Work in Progress
4	Re-const.of fish Market at pratapgarh & road by brick soling starting from the H/O.1).Sri Gopal Dhar upto H/O.Sri Bhajan Deb 2).H/O.Ratan Paul upto Bishnab Saha W-31 ,Allocation-5.00 lakhs.F.264/Division NO-III/AMC/2008.	-do-	Rs.98,100/- +Rs.7,500/- =Rs.1,05,600/-		Work in Progress
5	Const.of pucca drain and road by brick soling at Chandra Mohan Colony road at sadhutilla W-31 , Allocation-5.00 lakhs.F.263/Division No-III/AMC/08-09.	-do-	Rs.1,68,900/- +Rs.14,800/- =Rs.1,83,700/-		Work in Progress
			Rs. 4,99,500/-		

Allocation-SJSRY:

Sl.No	Name of work & file No.	Scheme	Estimate cost	Financial progress	Physical Remarks
1	Const. of pucca drain and road by brick soling starting from house Debadra Sarkar to the house of Babul Das at Nepen Chakraborty Pally, Subash Nagar, W-31 , F. 282/Div-III/AMC/08-09, Allocation 3.5 lakhs (SJSRY)	SJSRY	Rs. 51,800/0		Work in Progress
2	Imp. of road by brick soling starting from the house of Bimal Karmakar up to house of Saraswati Ghosh, Subash nagar, W-31 , allocation 3.5 lakhs (SJSRY), F. 281/Div-III/AMC/08-09	-do-	Rs. 20,400/-		Work in Progress
3	Imp. of road by brick soling const. of pucca drain starting form house of Smt. Basana Paul to the house of Krishna mohan saha at Subash nagar, Pratapgarh, W-31 , Allocation 3.5 lakhs, F. 284/Div-III/AMC/08-09 (SJSRY)	-do-	Rs. 1,23,200/-		Work in Progress
4	Imp.of road by brick & Const.of Pucca drain starting from the H/O.Parimal S/Dhar & back side of Halka Office at Rabindranagar, W-31(SJSRY) F.292/Divn-III/AMC/2008.Allocation-3.50 lakhs.	-do-	Rs.60,200/-		Work in Progress
5	Imp.of road by brick soling and Const.of pucca drain starting from the H/O.Naraya Banik upto the H/O.Narendra Das at sath Sangha gali pratapgarh Under- W-31(SJSRY) F.286/Divn-III/AMC/2008 .Allocation-3.50 lakhs.	-do-	Rs.54,300/-		Work in Progress
6	Const.of road protection wall & road by brick soling Starting from the H/O.Sri Babul Saha Upto Chand mohan Saha,Under W-31 ,Allocation-3.50 lakhs.F.287/Divn-III/AMC/2008.	-do-	Rs.41,650/-		Work in Progress
			Rs.3,51,550/-		

Other Works

Const.of plat from at Hapania Dumping ground,F.365/Divn-III/AMC/09.	Rs.3,96,800/-
Development of old Motor Stand for Vehicle Parking (North side).F.360/Divn-III/AMC/09.	Rs.30,000/-
Const.of pucca drain & R.C.C.Slab Infornt of Tripura Motor Stand SramikUnion Office at Nagarjala.F.362/Divn-III/AMC/09.	Rs.59,700/-
Installation of New tube-well at different plase,(BEUP) F.382/Divn-III/AMC/2009.	Rs.47,000/-